

# **RCM Sections Update**

## **Division 01 – General Requirements**

### **Section 01450 Quality Control**

#### **Submittal SD-18 Records**

Addition to list; “**Factory Tests**”

#### **Article 1.4.4.2 Inspection and Test Records**

Recommendation that statement be struck; information is forward already to contracting office to different O&M section. Statement does not bring value.

### **Section 01600 Product Requirements**

Recommend to delete section entirely; reviewed to determine who may use section 01600.

### **Section 01750 Starting and Adjusting**

#### **Article 1.3.1 Tests Required**

Addition to article acceptable, requiring tests to verify proper functioning of electrical switchgear, protective relaying, fluid and gas systems, pump/motor combinations, boiler systems, hydraulic and pneumatic control, condition/performance monitoring systems, energy control and monitoring systems,” to the existing article.

#### **Article 1.3.2 Factory Tests**

Edit article to read, “Tests shall be performed at the factory...”, instead of, “...by the factory....”

#### **Article 1.3.3 Functional Tests**

Addition to end of article acceptable adding “Test shall be completed and found acceptable when system has performed per other sections and referenced industry standards.”

#### **Article 1.3.4 Final Acceptance Test**

Addition to article acceptable adding, “Final test data shall be provided to the Contracting Officer. Data shall have a cover letter/sheet clearly marked with the system name, date, and the words “Final Test Data – Forward to the Systems Engineer/Condition Monitoring Office/Predictive Testing Group for inclusion in the Maintenance Database.